

QUARTERLY STATUS REPORT



COMPACT GOAL

The Compact aims to revitalize Malawi's power sector by upgrading electricity infrastructure and improving the performance of key institutions responsible for the electrical power sector. The program is intended to reduce outages and system losses, improve efficiency of hydropower generation, improve service delivery to electricity consumers, and create an enabling environment for private sector investment and expansion of electrification. The Compact is expected to reduce energy costs to enterprises and households and enhance productivity and employment opportunities in key economic sectors.

COMPACT AT A GLANCE

Compact Signed	04-07-2011
Entry Into Force	09-20-2013
Compact End Date	09-20-2018
Compact Total	\$350,700,000
Amount Committed	\$12,566,871
Amount Expended	\$4,025,681
Estimated Program Beneficiaries	983,000
Estimated Increase in Household Income	\$567 200 000

% OF TOTAL COMPACT BUDGET (USD MILLIONS)

73%	Infrastructure Development Project	\$257.1
7%	Power Sector Reform Project	\$24.2
8%	Environmental and Natural Resource	
	Management Project	\$27.8
10%	Program Administration	\$34.6
2%	Monitoring and Evaluation	\$7.0





PROJECT COST TOTAL CONTRACT COMMITMENTS TOTAL PROJECT EXPENDITURES[†] **Infrastructure Development Project** \$257,115,000 \$5,505,563 \$572,012 This project will improve the availability, reliability, YEAR 2 YEAR 3 YEAR 4 YEAR 5 YEAR 1 and quality of the power supply by increasing the throughput capacity and stability of the Hydropower Plant Infrastructure national electricity grid and increasing efficiency Transmission Network Upgrade of hydropower generation through investments in Distribution Rehab & Extension infrastructure development. PRESENT **Projected Long-Term Results** (Up to 20 years) ESTIMATED INCREASE IN ESTIMATED BENEFICIARIES PROJECTED RESULTS BY END OF COMPACT HOUSEHOLD INCOME PROGRESS TO DATE PROJECT ACHIEVEMENTS Increase the quantity of electricity The Infrastructure Development billed to 1.8 million MWh; reduce Project's Consulting Engineer in outages and load shedding; charge of design and supervision reduce system losses to 17.5%; began work in November 2013. improve electricity quality; Initial detailed design reports due increase substation MVA capacity January 2014 will identify critical by 210 MVA; increase plant availpath items and initial design opability and MW capacity. tions. A Request for Proposal for a Resettlement Advisory Consultant to develop Resettlement Action Plans has been advertised.

PROJECT COST TOTAL CONTRACT COMMITMENTS TOTAL PROJECT EXPENDITURES[†] **Power Sector Reform Project** \$24,229,800 \$444.748 \$2,242,417 This project will create an enabling environment for YEAR 1 YEAR 2 YFAR 3 YEAR 4 YEAR 5 future expansion of the power sector by strengthening sector institutions and enhancing regulation ESCOM Turnaround and governance of the sector by rebuilding ESCOM Regulatory Strengthening into a financially strong, well-managed utility and PRESENT developing a regulatory environment that supports public and private investment in generation capacity and expanded access. **Projected Long-Term Results** (Up to 20 years) ESTIMATED INCREASE IN ESTIMATED BENEFICIARIES HOUSEHOLD INCOME PROJECTED RESULTS BY END OF COMPACT PROGRESS TO DATE PROJECT ACHIEVEMENTS Enable ESCOM cost recovery and ESCOM, Malawi's electricity utility, improved financial performance has submitted a baseline electricity including 90% billing/collection tariff application for the 2014-2017 period, which is under review by the efficiency, reduce days to respond Malawi Energy Regulatory Authority to forced outages, and develop an independent regulatory environ-(MERA). MCA supported application ment and tariff framework that with a Financial Model that more enables private investment. accurately calculates the full cost of electricity provision. High-level energy advisor to Ministry of Energy began work in December 2013. Additional procurements to support ESCOM and MERA underway. PROJECT COST TOTAL CONTRACT COMMITMENTS TOTAL PROJECT EXPENDITURES[†] **Environmental and Natural Resource Management Project** \$27,885,000 \$213,866 \$1,448,841 This project will mitigate the growing problems of YEAR 1 YEAR 2 YEAR 3 YEAR 4 YEAR 5 aquatic weed infestation and excessive sedimentation in the Shire River Basin to reduce the costly Weed & Sedimentation Mngmt disruptions to Malawi's hydropower generation by Environment & Natural Resource investing in weed and sediment management, and Social & Gender Integration implementing better environmental and natural PRESENT resource management in upstream areas. **Projected Long-Term Results** ESTIMATED INCREASE IN ESTIMATED RENEFICIARIES PROJECTED RESULTS BY END OF COMPACT PROGRESS TO DATE PROJECT ACHIEVEMENTS HOUSEHOLD INCOME Contribute to fewer outages at A firm began work on a baseline hydropower plants by reducing assessment to identify activities to weed infestation and siltation mitigate unsustainable land and in the Shire River Basin through resource use practices in the Middle improved land management Shire River Basin. The study will practices in targeted catchments, provide guidance on interventions with a focus on conservation to reduce soil erosion and related agriculture, reforestation and soil downstream power outages in the stabilization activities. Shire River. MCA-Malawi is procuring a consultant to develop a smallgrants facility to undertaken natural resource management activities under the ENRM Project.

The Malawi Compact was rescoped in July 2013 from its original program to account for cost increases due to inflation resulting from delays caused by the Compact's operational hold and suspension and to respond to requests for new infrastructure sub-projects from the Government of Malawi. In addition, at that time MCC revised the Compact structure to improve fiscal control and results monitoring and reporting by elevating two Compact Activities and one Sub-Activity to the Project level.

The Malawi Compact was rescoped in July 2013 from its original program to account for cost increases due to inflation resulting from delays caused by the Compact's operational hold and suspension and to respond to requests for new infrastructure sub-projects from the Government of Malawi. In addition, at that time MCC revised the Compact structure to improve fiscal control and results monitoring and reporting by elevating two Compact Activities and one Sub-Activity to the Project level.

†Expenditures are the sum of cash outlays and quarterly accruals for work completed but not yet paid or invoiced.